EL PASO COUNTY DEPARTMENT OF	HEALTH AND ENVIRONMENT Permit #873
INDIVIDUAL SEWAGE DISPOSAL SY	STEM INSPECTION FORM Date Occumber 7, 2007
APPROVED: Vac I/ No. Environmen	2200000574 Intal Health Specialist: Brad Wallace
APPROVED. Tes V No Environmen	intal Health Specialist. A) Pay 4 Hace
Address 25790 Speer Ro	Ond Owner El more 28-7125-262W
Legal Description ム2, Su4, S	System Installer Grasmick ExcavaTing
Residence / # Bedrooms / Commercial _	System Installer Grasmick Excuating
Commercial Noncommercial Constru	ction Material Cancrete_ Capacity Gallon 1,500
DIEDOCAL EIELD.	
Trench: Depth (Range) 28">37" Width	3' Total Length 279' Sq. Ft. 822 F72
Bed: Depth (Range) Length	Width Sq. Ft
DRYWELLS: # of Pits Rings (Pit 1)	Rings (Pit 2) Working Depth #1 #2
Size (L x W) #1 #2 To	3′ Total Length 279′ Sq. Ft. 822 F7 2 Width Sq. Ft Width Sq. Ft Ype of cover on Rock インカル Rings (Pit 2) Working Depth #1 #2 tal Sq. Ft #2
RUCKLESS STSTEMS:	
Standard Chamber: Type #	#Chambers Sq. Ft./Chamber Bed Trench #Chambers Sq. Ft./Chamber Bed Trench
Reduction Allowed % So Et Require	#ChambersSq. Ft/ChamberBed Trench ed Depth (Range)
Sq. Ft. Installed Equivalent Sq. Ft. Ins	stalled with Reduction
Engineer Design: Y (Engineering Firm	
Approval letter provided? Y N	ON Dublic Marco
Well installed at time of septic system inspection? *Approval will be revoked if in the future the well i	is found to be within 50 feet of the septic tank and/or 100 feet of the
disposal field.	is found to be within or feet of the Septio tallit allard. The feet of the
NOTES: SENTIC THINK MEETS The TE	equirom outs For a 4 Bedroom house, heach Freed
is sized For a 2 bedroom	house.
	Patro
Solvery Dovery	Installed 1991
	OF INSPECTION WAS NEW TOPPORTED OWNER SAND IT WOULD be TAKEN
ر من المجتمع المراجع ا المراجع المراجع	and replaced with a cleanon?
5/	
/	
	% _T
/	
,	\vee ,
/	7
	11 16 11
	day 1
/	
	13 14 M M
	ાલ મુખ્ય માટે માટે માટે માટે માટે માટે માટે માટે
	37- [] [] [] []

EL PASO COUNTY

DEPARTMENT OF HEALTH AND ENVIRONMENT

301 S Union Blvd, Colorado Springs, Colorado 719-575-8636

Barbara Elmore PERMIT NUMBER

DATE PERMITTED : PHONE NUMBER :	11/15/2007 3 47- 3153 719-5 75 -8 635
PHONE NUMBER :	347-3153
	•
	719- 575 - 8635
tatues. PERMIT EXPIRES upon con f issue - whichever occurs first -(unk l revokable if all stated requirements System Contractor or the property ow	ess work is in progress). If are not met.
ZONING AND ACREAGE	REQUIREMENTS.
SO COUNTY DEPARTMENT OF	HEALTH AND
Janet Christina	~
JANET CHRISTENSEN	578-3 127 <i>314</i> (
ENVIRONMENTALIS	Γ/PHONE NUMBER*
IMUM ABSORPTION AREA	802 SQ FT
FLOOD PLAN DIA	WASTEWATER DIA
AYS EXCLUDED)	
AT UNCOVERED FOR FINAL INSPECTION	<u>,</u>
NUTES + - 15 FEET ACCURACY. F EACH FIELD IS TO BE ABANDON XIMUM DEPTH OF INSTALLATIO	ED AND NEW LEACH
of a sewage-disposal system, beyond consulting ted at reasonable time for the purpose of making	
OD LISE ONLY 7/2. 7	
ailed In	
OR USE ONLY Plus	· ^ ¬
Jailed J21 In the Date Called In: 1 2 - 7 - Septic Site will be ready: A	
	ZONING AND ACREAGE SO COUNTY DEPARTMENT OF JANET CHRISTENSEN ENVIRONMENTALIST IMUM ABSORPTION AREA UIRED FLOOD PLAN FLOOD PLAN FLOOD PLAN OF THE DAY TO BE INSPECTED. AND ENVIRONMENTALIST OF A M. OF THE DAY TO BE INSPECTED. AND ENCLUDED MUNCOVERED FOR FINAL INSPECTION NUTES + - 15 FEET ACCURACY. E EACH FIELD IS TO BE ABANDON XIMUM DEPTH OF INSTALLATION Of a sewage-disposal system, beyond consulting

call with home





EL PASO COUNTY DEPARTMENT OF HEALTH & ENVIRONMENT

301 South Union Boulevard • Colorado Springs, CO • 80910-3123 •

(719) 575-8635 • Fax: (719) 578-3188

11/10/07 Sat 11/11/07 Sun 11/12/07 Holiday

Record I.D. (873)

873) "/13/07

*ALL PAYMENTS ARE DUE AT TIME OF SUBMITTAL IN CASII, CHECK, or MAJOR CREDIT CARD

APPLICATION FOR AN ONSITE WASTEWATER SYSTEM PERMIT
Onew permit Ominor repair permit Major repair permit.
Owner DAPBARA ELMORE Daytime Phone 7/9 347 3/53
Address of Property 35790 SIEER KY City & Zip CAMAN SO 808
Legal Description 4)/y Swf 28-12-62
Owner's MAILING Address SAME City, State & Zip
Lot Size <u>240 aeves</u> Tax Schedule # <u>22 000 000 42</u>
Type of Building: SFrame Modular Mobile Commercial Manufactured Other
Water Supply: Well or Spring Cistern Public Inside City Limits: No Yes-City
MAIL PERMIT - OR - □PICK UP PERMIT □ FAX - FAX TO AND #
MAXIMUM POTENTIAL NUMBER OF BEDROOMS 2
Percolation Test Attached (Y) N Basement Y (N) Garbage Disposal(Y) N Clothes Washer (Y) N I have supplied a plot plan as described on the back of this form. I acknowledge the completeness of the application is conditional upon such further mandatory
and additional tests and reports as may be required by the Department to be made and furnished by an applicant for purposes of evaluating the application, and issuance of the permit is subject to such terms and conditions as deemed necessary to ensure compliance with rules and regulations adopted pursuant to C.R.S. 25-10-107 et. seq. I hereby certify all represented to be true and correct to the best of my knowledge and belief, and are designed to be relied on by the El Paso County Department of Health and Environment in evaluating the same for purposes of issuing the permit applied for herein. I further understand any falsification or misrepresentation may result in the denial of the application or revocation of any permit granted based upon said application and in legal action for perjury as provided by law. OWNER'S/OWNER'S AGENT SIGNATURE Date // /3 -9/ You will be notified by telephone when your permit is ready for pick up. Please allow a minimum of 10 days for new septics.
DEPARTMENT OF HEALTH USE ONLY
Existing 1500 gallons 802 FT Nov. 14, 2007 Minimum Tank Capacity Minimum Absorption Area Date of Site Inspection
REMARKS N 38° 58. 159' W104° 21. 167' 15 fast Accuracy
Existing 1500 gallow scatic truk is sufficient for a 4 bedroom
Existing leach field is to be abondered and now leach
depth of installation is 3 feet.
EHS INSPECTOR Jane Christens DATE 11/14/67 (PPROVED) DENIED
CURRENT FEES AS APPROVED BY EL PASO COUNTY BOARD OF HEALTH
New Permit: \$304.50 + Planning Department Surcharge of \$137.50 = \$442.00 × \$33 = \$40.5

PLEASE COMPLETE THE BACK OF THIS FORM

11/10 Fri 11/11 2007 Sat 11/12 - Holiday



. ' '	signature as well as a plot of the perce (A faxed copy directly from the engin	olation test hole locations with me	asurements from a fixed reference point.
2)	PROPERTY ADDRESS OR LOT I PERC HOLES MUST BE CLEAR TO THE SITE MAY BE ASSESSE	LY MARKED OR AN ADDITIC	AND CLEARLY VISIBLE FROM ROAD. ONAL CHARGE FOR A RETURN TRIP
3)	A PLOT PLAN must be drawn (not t	o scale) on an 8 ½ x 11 inch sheet	of paper. The plot plan must include:
	 a north bearing property lines property dimensions all buildings (proposed or existing) 	5) proposed septic system site 6) alternate septic system site 7) driveway (proposed or existing and name of adjoining street)	to two property lines.
4)	Initial any of the following features t	hat apply to your property and IN	CLUDE them on your PLOT PLAN.
•	Well(s) Cistern	Adjacent property well(s) Water line	Subsoil drain
5)	Initial any of the following that are w	rithin 100 feet of your proposed se	ptic system and <u>INCLUDE</u> on your <u>PLOT</u>
	Spring(s)		Lake(s)
	Pond(s)		Stream(s)
	Dry Gulch(es)		Natural drainage course(s)
6)	GIVE COMPLETE DIRECTI	ONS TO THE PROPERTY	FROM A MAIN HIGHWAY
495	Jary 24 E they o to Ellicott 1 peer Rd + tuen	FAlcon, TURN Rd + TURN NG E (RIGHT) + GO	PON JudgeORE RA (i) 90 1 mile to directly to 25790
3	peer Rd.		
	•		
	-	· · ·	
			•
			,
		•	

2115 9th Street, P.O. Box 1242, Limon, Colorado 80828 (719) 775-9314

#2200000574 12/07/2007 25790 SPEER RD



October 19, 2007 Project No: 07-1051

Mr. Ralph Elmore 2570 Speer Road Calhan. CO 80808

Re: Test results for the new septic field to be located at 25790 Speer Road, on the W½ SW¼ of Section 28, T12S, R62W, El Paso County, Colorado.

Dear Mr. Elmore:

On October 16, 2007, soil borings were made at the above referenced property. The borings were done to try to find a suitable location for a new septic field.

Astrequested, a soil profile hole was drilled in the partially covered man made pond area south of the house. The soils encountered are listed below:

10-21/2	Light Moisture, Brown, Sandy Lean Clay
: 2½'-3'	Moist, Brown, Lean Clay With Sand
3'-61/2'	Moist, Brown, Sandy Lean Clay
61/2-71/2	Wet, Gray and Orange, Fat Clay
7½'-10'	Moist, Orange Brown, Clayey Sand

After drilling the profile hole water stabilized to a 7' depth.

As was discussed on the site after the drilling was completed, the following recommendations were made:

- The drain pipe that transports water from the north pond to this area needs to be plugged or removed.
- Establish (stake) an area at least 60°x70°, where the new leach field is to be located.
- Remove the top 6½ of material (or down to gray and orange clay) and place in a stock pile:
- Remove the gray and orange clay to the clayey sand $(7\frac{1}{2} \pm \text{depth})$ and place in separate pile.
- Place the good soil (silty clayey sand), from the area on the west hill, in the excavated hole. Compact to 85% compaction in 6" lifts at proper moisture until you-reach the current grade or 3" below what will be the new grade once completed. This should be approximately 7½ of material.

At this time, call W. W. Enterprises to schedule drilling a new profile hole and percolation test.

Once you have received the Soils Report from W. W. Enterprises you can get your permit from the El Paso County Heath Department.

It is recommended that the pipes or chambers for leach field be placed at current grade. More of the material from the west hill or soil in the pile containing the original 0'-6½' is to be placed over pipes to a level 1' below the new final grade. Finish by placing, in a downward slope for drainage, 1' of the soil from the gray and orange fat clay pile. By filling this area to the top of the berm (3' higher than current grade) and to the ravine to the south, the run-off rain and snowmelt from the north, west, and east will stay off the new leach field.

Please contact our office, if you have any questions concerning this information.

Respectfully,

W.W. Enterprises

Anthony J. Wernsman, P.E.

Cell
7/9-740-1268 Ah
Sunday
Will be have around 1000.

•

2115 9th Street, P.O. Box 1242, Limon, Colorado 80828 (719) 775-9314

November 7, 2007 Project 07-1051

SUBSURFACE INVESTIGATION AND SOILS REPORT

DESCRIPTION:

SE¼ Sec 29, T12S R62W 25790 Speer Rd., Calhan El Paso County, Colorado

Prepared for: Ralph Elmore 25790 Speer Road Calhan, CO 80808 This study was done to determine the percolation rates; groundwater conditions, types and characteristics of the soils at the fore mentioned site.

The site is located in El Paso County, Colorado, southwest of the Town of Calhan. No vegetation exists, because the site has been excavated. The terrain slopes, generally, to the southwest at 2% in the area of the leach field. The area tested is the area described in our October 19, 2007, letter, where fill has been placed.

PERCOLATION RESULTS AND RECOMMENDATIONS

Test Hole B, leach field.

Laboratory tests indicate the soils at the 3'-4' depth in **Hole B** are A-2-4(0) AASHTO, SC-SM ASTM soils. These soils are Class 4 UBC 97 and IRC 2003 silty-clayey sand. The soils are Low-swelling. NO ground water was observed in the test hole to this depth.

Other mechanical properties of these soils are as follows:

Sieve Analysis, Hole B:

Sieve#	<u>% Passing</u>
3/4"	100
3/8"	100
#4	100
#10	98
#40	60
#100	27
#200	19
_	

Atterberg Limit Tests, Hole B:

Liquid Limit- 23
Plastic Limit- 18
Plastic Index 5

Natural Moisture Content, Hole B: 4.2%


Percolation Information:

Test Hole #	Date Tested	Hole Depth (in.)	Perc. Rate (Min/in.)
#1	11/06/07	48	26.7
#2	11/06/07	48	16.0
#3	11/06/07	48	48.0
#4			
#5			
#6	-	-	
Percolation Average			30.2

All future owners should be directed to those items under "General Maintenance Recommendations for Individual Sewage Disposal Systems" in Appendix I, included in this report.


If the consistency or color of the soil is different than in the soils report contact this office immediately.

If there are any questions concerning information in this report please contact our office.




W.W. ENTERPRISES

LOG OF TEST HOLES



Name: Project No.: ELMORE 07-1051



B @ 3'-4' LEVEL A-2-4 (0) AASHTO SC-SM ASTM SIEVE % PASSING 3/4" 100 3/8" 100 100 #4 98 #10 60 #40 #100 27 #200 19 LL - 23, PL - 18, PI - 5 LOW SWELLING NATURAL MOISTURE **CONTENT = 4.2%**

Name: **ELMORE** 07-1051 Project No.: