

EL PASO COUNTY DEPARTMENT OF HEALTH AND ENVIRONMENT  
INDIVIDUAL SEWAGE DISPOSAL SYSTEM INSPECTION FORM

Permit # 0N0002943  
Date 5/3/01

**P**

#3410007003

APPROVED: YES  NO

ENVIRONMENTALIST Jason Atencio

Address 21019 GOLDENEAGLE DR Owner Crocodile Construction

Legal Description Lot 455 View point estates Calhoun, El Paso, CO 80808  
Residence , # of bedrooms 4; Commercial ; System Installer Bob Coddington

**SEPTIC TANK:**

Commercial ; Noncommercial  L          W          WD           
Construction Material Pcc Cast Concrete, capacity 1,500 gallons.

**DISPOSAL FIELD:**

**Rock Systems:**

Trench: depth         , width         , total length         , sq. feet         

Bed: depth         , length         , width         , sq. feet         

Rock type         , depth         , under PVC         , over PVC         

Seepage Pits: # of pits         , total # of rings         , working depth(s)         

size of pit(s) L X W         , lining material         , total sq. feet         

**Rockless Systems:**

Chamber: Type Eq 36, number of chambers 2, bed         , trench

sq. ft./section 27.77, reduction allowed 0%, sq. ft required 564

total sq. ft. installed 583, depth of installation 36-42 inches

Engineer Design Y or N, Designing Engineer         


Approval letter provided? Y or N

Well 50 feet from tank Y or N 100 feet from leach field Y or N

Well installed at time of septic system inspection Y or N Public Water

\*Approval will be revoked if in the future the well is found to be within 50 feet of the septic tank and/or 100 feet of the disposal field.

**NOTES:**



# INDIVIDUAL SEWAGE DISPOSAL SYSTEM PERMIT

WATER SOURCE: PUBLIC

PERMIT NUMBER: ON0002943

OWNER NAME: CROCODILE CONSTRUCTION

DATE PERMITTED: 4/16/01

ADDRESS: 21018 GOLDEN EAGLE


CITY, STATE, ZIP: CALHAN CO 80808

PHONE NUMBER: 7196834610

INSTALLED BY: CODDINGTON, ROBERT [Co Lariat Homes]

This permit is issued in accordance with 25-10-107 Colorado Revised Statutes. PERMIT EXPIRES upon completion-installation of sewage-disposal system or at the end of twelve (12) months from date of issue- whichever occurs first-(unless work is in progress). If both a building and an ISDS permit are issued for the same property and construction has not commenced prior to the expiration date of the building permit, the ISDS permit shall expire at the same time as the building permit. This permit is revokable if all stated requirements are not met. Sewage disposal system to be installed by an El Paso County Licensed System Contractor or the property owner.


**THIS PERMIT DOES NOT DENOTE APPROVAL OF ZONING AND ACREAGE REQUIREMENTS.**



DIRECTOR, EL PASO COUNTY DEPARTMENT OF HEALTH AND ENVIRONMENT

PERMIT EXPIRATION DATE:

Expires twelve months from date of issue

 / 578-3287  
ENVIRONMENTALIST / PHONE NUMBER

NOTE: LEAVE THE ENTIRE SEWAGE DISPOSAL SYSTEM UNCOVERED FOR FINAL INSPECTION, 48 HOUR ADVANCE NOTICE REQUIRED.

MINIMUM SEPTIC TANK SIZE: 1,500 GALLONS      MINIMUM ABSORPTION AREA REQUIRED 564 SQ FT

PLANNING DEPARTMENT       ENUMERATION       FLOOD PLAIN       WASTEWATER

COMMENTS:

INSTALL LEACH FIELD IN LOCATION AND AT DEPTH (48 INCHES) OF PERCOLATION TEST. NOTE: DUE TO AVERAGE PERCOLATION RATE BEING 3.7 MINUTES PER INCH AND THE SOIL PROFILE CONSISTING OF MORE THAN 75 PERCENT SAND, THE PERCOLATION RATE OF 5 MINUTES PER INCH IS BEING USED.

The Health Office shall assume no responsibility in case of failure or inadequacy of a sewage-disposal system, beyond consulting in good faith with the property owner or representative. Free access to the property shall be authorized at reasonable time for the purpose of making such inspections as are necessary to determine compliance with requirements of this law.

Called  
4-17-01

Inspector

JASON

Record I.D.

2943

**EL PASO COUNTY ENVIRONMENTAL HEALTH SERVICES**

301 South Union Boulevard • Colorado Springs, CO • 80910-3123 • (719) 578-3126

**APPLICATION FOR AN ON-SITE TREATMENT SYSTEM:**

NEW    REPAIR TANK    REPAIR/ADD LEACH FIELD    P.E. DESIGN

Owner CROCODILE CONSTRUCTION (LEIN HOLDER) Daytime Phone 683-4610

Address of Property ~~21224 Golden~~ 21018 Golden City & Zip CALHAN 80808

Legal Description Lot 455 Viewpoint Estates Calhan, El Paso, Co 80808

Owner's MAILING Address PO #179 34100-07-003 City, State & Zip Payton, Co 80631-0179

Lot Size 2.5 Tax Schedule # 34100-03-015 Septic Contractor Rob Coddington

Type of Building:  Frame    Modular    Mobile    Commercial    Manufactured    Other

Water Supply:  Well or Spring    Cistern    Public   Inside City Limits:  No    Yes-City

MAIL PERMIT OR  PICK UP PERMIT    THERE IS AN ADDITIONAL RESIDENCE ON THIS PROPERTY

MAXIMUM POTENTIAL BEDROOMS 4

Percolation Test Attached  Y  N   Garbage Disposal  Y  N   Basement  Y  N   Clothes Washer  Y  N

I have supplied a plot plan as described on the back of this form. I acknowledge the completeness of the application is conditional upon such further mandatory and additional tests and reports as may be required by the Department to be made and furnished by an applicant for purposes of evaluating the application, and issuance of the permit is subject to such terms and conditions as deemed necessary to ensure compliance with rules and regulations adopted pursuant to C.R.S. 25-10-107 et. seq. I hereby certify all represented to be true and correct to the best of my knowledge and belief, and are designed to be relied on by the El Paso County Department of Health and Environment in evaluating the same for purposes of issuing the permit applied for herein. I further understand any falsification or misrepresentation may result in the denial of the application or revocation of any permit granted based upon said application and in legal action for perjury as provided by law.

OWNER'S SIGNATURE A. McKee

Date 3-29-01

**DEPARTMENT OF HEALTH USE ONLY**

564 Minimum Absorption Area   1,500 Minimum Tank Capacity   4/13/01 Date of Site Inspection

REMARKS Install leach field in location and at depth (48 inches) of Percolation test. Note: Due to Average percolation rate being 3.7 minute/inch and the Soil profile consisting of more than 75% sand the percolation rate of 5 minutes/inch is being used.

Approved pending review of comments from County Planning/Local plan/RBD.

EHS INSPECTOR Cam Alonzo DATE 4/13/01  APPROVED    DENIED

FEE AS OF 8/1/00: NEW \$315 -  
REPAIR TO LEACH FIELD \$150 -  
REPAIR TO TANK OR LINE \$75 -

DATE TO PLANNING / WASTEWATER 4-2-01  
4-9-01

- 1) We require an original of your **PERCOLATION (PERC) TEST** with an original professional engineer's (PE) stamp and signature as well as a plot of the percolation test holes.
- 2) **PROPERTY ADDRESS OR LOT NUMBER MUST BE POSTED AND CLEARLY VISIBLE FROM ROAD. PERC HOLES MUST BE CLEARLY MARKED.**
- 3) A **PLOT PLAN** must be drawn (not to scale) on an 8 ½ x 11 sheet of paper. The plot plan must include:
  - 1) a north bearing
  - 2) property lines
  - 3) property dimensions
  - 4) all buildings (proposed or existing)
  - 5) proposed septic system site
  - 6) alternate septic system site
  - 7) driveway (proposed or existing and name of adjoining street)
- 4) Initial any of the following features that apply to your property and **INCLUDE** them on your **PLOT PLAN**.

Well(s)                       Adjacent property well(s)                       Subsoil drain  
 Cistern                       Water line

- 5) Initial any of the following that are within 100 feet of your proposed septic system and **INCLUDE** on your **PLOT PLAN**.

Spring(s)                       Lake(s)  
 Pond(s)                       Stream(s)  
 Dry Gulch(es)                       Natural drainage course(s)

6) GIVE COMPLETE DIRECTIONS TO THE PROPERTY FROM A MAIN HIGHWAY

Hwy 94 EAST (2 miles West of ELLICOTT) to ANTELOPE RUN, then N. to GOLDEN EAGLE, then West to job site

*[Faint, illegible handwritten notes]*

*[Faint, illegible handwritten notes]*

**SPORER Engineering, Inc.**  
320 N. Academy Boulevard, Suite #100  
Colorado Springs, Colorado 80909

# 3410007003  
05/03/2001

E

21019 GOLDENEAGLE DR

March 1, 2001

Mr. Bob Vickery  
Crocodile Construction  
P.O. Box 179  
Peyton, Colorado 80831

Re: Percolation Test  
21019 Golden Eagle  
✓ Lot # 55 Viewpoint Estates  
Calhan, El Paso County, CO 80808

Dear Mr. Vickery:

As requested, personnel of Sporer Engineering, Inc. have performed percolation testing at the above referenced site. This letter presents the results of our testing.

The percolation test was performed on February 13 and February 14, 2001. The location of the percolation holes is shown in Figure 1.

The average percolation rate was determined to be 3.7 minutes/inch. Percolation results and the soil profile descriptions are shown in Figure 2. The natural slope is Southeasterly. The soils encountered in the profile hole consisted predominately of varying sand textures, with traces of silts and clays. The sandy soils encountered were also loosely consolidated. In consideration of the soil type and consolidation, the rapid percolation rates measured are as would be anticipated. The soil profile hole was terminated at a depth of 9 feet below grade. At that depth, no groundwater was observed; no bedrock was observed; and the soil consolidation slightly increased.

In consideration of the anticipated density of the subdivision, of the soil profiled at this location, and the limiting flow rate standards, it is recommended that the rapid soil percolation rate be slowed by use of a soil treatment method. It seems reasonable to expect that the existing soils may be utilized and consolidated to yield percolation rates beyond the 5 minutes per inch limit. Upon concurrence by, and at the request of the El Paso County Department of Health & Environment, my office will prepare a recommended soil treatment method for further consideration by the El Paso County Department of Health & Environment.

The absorption field should be sized based on the number of bedrooms and anticipated usage, including a garbage disposal and a washing machine. Gravity flow from the septic tank to the field should be used if possible. If gravity flow is not possible, a pump and pumping chamber will be required.

The septic tank and absorption field should be installed in accordance with El Paso County Health Department regulations.


We trust that this has provided you with the information you required. If you have any questions or need additional information, please do not hesitate to contact us.

Respectfully submitted,



Gregory Gene Souder, P.E.

Prepared on the Behalf and for  
SPORER Engineering, Inc.



Encl.



Prop Pin

195'

#3

23'

27'

#1

34'

#2

Lot #455 VIEWPOINT ESTATES (Trotner)  
21019 Golden Eagle

Scale 1"=30'


 = not to scale

FIGURE #1

WATER LEVEL 108 +"

Mottled soils may record seasonal water levels

Depth

DEEP SOIL SAMPLE HOLE DESCRIPTION

0-12"	Loose, fine moderate sand, moderate silt/clay, brown, slightly moist
12"-24"	Loose, fine moderate heavy sand, trace moderate silt/clay, tan
24"-36"	6v12, fine heavy sand, trace silt/clay, tan
36"-48"	Loose, fine moderate heavy sand, trace moderate silt/clay, tan, slightly moist
48"-60"	5v12, fine moderate heavy sand, trace moderate silt/clay, tan, slightly moist, trace mottle
60"-72"	Loose, fine moderate heavy sand, trace moderate silt/clay, lt. brown, moist, mottle
72"-84"	7v12, fine moderate heavy sand, trace moderate silt/clay, lt. brown, moist, trace mottle
84"-108"	Loose, fine moderate heavy sand, trace moderate silt/clay, lt. brown, moist, trace mottle

TIME	TEST HOLE #1		TEST HOLE #2		TEST HOLE #3		TEST HOLE #4		TEST HOLE #5		TEST HOLE #6	
	INCH	DROP	INCH	DROP	INCH	DROP	INCH	DROP	INCH	DROP	INCH	DROP
1:05	48"	43/8	48"	55/8	48"	51/8						
1:15	48"	43/8	48"	55/8	48"	51/8						
1:25	48"	211/16	48"	35/16	48"	37/8						
1:35	48"	27/16	48"	27/8	48"	35/8						
1:45	48"	21/2	48"	25/8	48"	33/8						
1:55	48"	27/16	48"	23/8	48"	37/16						
2:05	48"	21/2	48"	27/16	48"	33/8						
	MIN./INCH		MIN./INCH		MIN./INCH		MIN./INCH		MIN./INCH		MIN./INCH	
	1		4.1		3							

\* all ratiocination subject to final approval by your local health dept. \*

Soil Texture\*

Sample Depth	Sand	Silt	Clay
2'-3'	93	3	4
4'-5'	74	21	5
6'-7'	73	20	7
8'-9'			

LaMott soil testing is a qualitative method of classifying soils by clay-silt-sand composition using volume

	DATE	TIME
DRILL	2/13/01	12:00pm
FILL	2/14/01	10:30am
TEST	2/14/01	1:05pm

CUSTOMER & LOCATION
Lot #455 VIEWPOINT ESTATES (Trotter)
21019 Golden Eagle
ALL TESTS SUBJECT TO FINAL APPROVAL OF YOUR LOCAL HEALTH DEPT.

(test valid to 1 year of test date)

AVERAGE: 3.7 MIN./INCH

FIGURE #2

To The User:

I thought it might be helpful to you to know a little bit about the percolation test process. After all, you're paying for this and I always feel better if I understand what I'm being paid for. So here is a brief look at what you're getting for your money.

What is a Percolation Test? The percolation test consists of several steps. In the area where the septic system is to be installed, a minimum 8 foot hole is drilled. The soils are examined visually as they are augured, so that a description of the soil at different levels can be made. This is called the profile hole. Comments are made concerning the type of material and depth at which any change is observed. *The presence of water, if detected, also noted.*

Three other holes are drilled around the profile. These are drilled to the appropriate depth for the expected septic installation; usually 3-feet. They are filled with water and left to soak for approximately 24 hours. Then they are cleaned, refilled and soaked for approximately another hour. Then they are refilled, and the rate at which the water level drops in each hole is recorded. This will tell how fast the water percolates through the surrounding soil. A value showing the number of minutes required for the water to drop one inch is calculated from these readings.

What does this information do for me? The rate of percolation tells the septic designer and / or installer how well the system should function. It tells him how large the system must be and if a specially designed system is needed. If the percolation rate is too slow, special care must be given, since the effluent will move through the system too slowly, backing up into your house or yard. If the percolation rate is too fast, effluent may move through too quickly, possibly entering the ground water system before fully purified by soil filtering. Since it's better to have a proper design now than to replace it later, an accurate percolation test is a very desirable thing.

A percolation test is not only a good idea, but is required by local County Health Departments of almost every county in Colorado issuing septic installation permit.

Does a percolation test then insure a perfectly functioning septic system? The health department has done their best to put in place guidelines that will allow proper design. We work hard to give you valid information and conform to health department standards. All conscientious designers and installers are careful to comply with health department requirements. All these factors are designed to minimize your risk.

However, there is still no surety that all will be perfect. Soil conditions can vary tremendously within a few feet. Outstanding percolation test results may occur inches from an area that would have failed and is part of the installation area. Also, conditions in the soil can change regarding underground water flow and other factors. Therefore, although everything reasonable is done to minimize your risk and to employ the best techniques known at this time, there is no absolute guarantee.

I hope this has been of some help. If you have any further questions, please let me know.