#4308007029 EL PASO COUNTY DEPARTMENT OF HEALTH AND ENVIRONMENT Permit_#_ ON0000 453 INDIVIDUAL SEWAGE DISPOSAL SYSTEM INSPECTION FORM Date ENVIRONMENTALIST Lary Schra **APPROVED:** YES NO Owner Thomas Pfest Address 6875 Buckboard Drive Legal Description Let 74 Falcon Heights Filing Residence , # of bedrooms 4; Commercial ; System Installer Je Bur (class)

 SEPTIC TANK:
 683-378

 Commercial
 ; Noncommercial
 , L
 , W
 , WD

 Construction Material
 frecost
 Conference
 , capacity
 1500
 gallons.

 683-3785 **DISPOSAL FIELD:** Rock Systems:

 Trench: depth _____, width _____, total length _____, sq. feet ______

 Bed: depth ______, length _____, width _____, sq. feet ______

 Rock type ______, depth _____, under PVC _____, over PVC ______

 Seepage Pits: # of pits ______, total # of rings ______, working depth(s) _______

 size of pit(s) L X W ______, lining material ______, total sq. feet _______

 Rockless Systems: Chamber: Type Equal 24 36 (10 films for number of chambers 57, bed , trench sq. ft./section 27.77, reduction allowed 48, sq. ft required 1578 total sq. ft. installed 1582, depth of installation 19-39' Engineer Design Y or (N), Designing Engineer ______ Approval letter provided? Y or N Well 50 feet from tank Y or N 100 feet from leach field Y or N Well installed at time of septic system inspection Y or N Public Water / *Approval will be revoked if in the future the well is found to be within 50 feet of the septic tank and/or 100 feet of the disposal field. NOTES: PARS SOR 35 Advised institles to tell owners to avoid driving on lanch fret CYIVE WAY Not to Seal 28 des chambers 1010 Champers 2 7 H . W gamage 85 Chambers Chambers 34 Jacop - 203double wide marrie for cotured 30 deg Chambers 1500 gal precas Slightly upbill, installing raised outlat and coppet coveret town

EL PASO COUNTY

DEPARTMENT OF HEALTH AND ENVIRONMENT 301 S Union Blvd, Colorado Springs, Colorado 719-578-3126

INDIVIDUAL SEWAGE DISPOSAL SYSTEM PERMIT

WATER SOURCE: PUBLIC		PERMIT NUN	IBER: ON0000454
OWNER NAME: THOMAS PFOST		DATE PERMI	ITED: 4/22/99
ADDRESS: 6875 BUCKBOARD DRIVE CITY,STATE,ZIP: FALCON	80831	PHONE NUMBER:	7196833789
INSTALLED BY: JOE BURCIAGA			, 1, 00, 0, 0, 0,
This permit is issued in accordance with 25-10-107 C system or at the end of twelve (12) months from date of requirements are not met. Sewage disposal system to be installed by an El Paso	of issue- whichever occurs fir.	st-(unless work is in progress). This permit	tion of sewage-disposal ' is revokable if all stated
THIS PERMIT DOES NOT DENOT	E APPROVAL OF Z	ONING AND ACREAGE REQ	UIREMENTS.
	4	frankranhoustes	
PERMIT FEE(NON REFUNDABLE) :			
New Permit\$ 300:00 ISDS Repair -\$ 50.00	DIRECTOR, EL PASO CO	UNTY DEPARTMENT OF HEALTH AN.	D ENVIRONMENT
Voided/Altered permit\$ 25.00	_	P RI D	/
PERMIT EXPIRATION DATE : 1-21-00 Expires twelve months from date of issue	\bigcirc	ENVIRONMENTALIST/PHONE NUI	<u>5 - 863</u> 8 mber
-			
NOTE: LEAVE THE ENTIRE SEWAGE DISPOSAL SY	STEM UNCOVERED FOR FIN	AL INSPECTION, 48 HOUR ADVANCEN	DTICE REQUIRED.
MINIMUM SEPTIC TANK SIZE : 1,500 GA PLANNING DEPARTMEN ENUM		MABSORPTION AREA REQUIRED	$1,578 \qquad \text{SQ FT}$
COMMENTS:			
SEPTIC NOTES			
INSTALL MODIFIED CONVENTION AREA OF PERC. TEST, AT A DEPTH FEET OF CLEAN SAND PER ENGINI REQUIRE ENGINEER'S LETTER AS	OF 30 INCHES AFTER EER. IN ADDITION TO	OVER EXCAVATING AND REPLA HEALTH DEPARTMENT'S APPRO	ACING WITH 2 DVAL, WE
The Health Office shall assume no responsibility in with the property owner or representative. Free acc	n case of failure or inadequacy of cess to the property shall be author nee with requirements of this law.	a sewage-disposal system, beyond consulting i	n good faith



Inspector Be LArry	Récord i.D. 0454
Inspector <u>Be</u> <u>LArry</u> EL PASO COUNTY ENVIRONMEN	TAL HEALTH SERVICES
301 South Union Boulevard • Colorado Springs,	
APPLICATION FOR A NEW REMOD	
Owner Thomas Pfost	Daytime Phone (719)683-3789
Address of Property 6875 Buckboard Drive	City & Zip Co. 80831
Legal Description Lot 74, Falcon Heights, Filing4, F	1 Paso County,Colorado
Tax Schedule # <u>43000 - 00 - 45</u> Lot Size .65ac Sep	tic Contractor/Phone Joe Burcaiga(719)683-3789
Inside City Limits No Yes-City Central Was Type of Building Frame Mobile Modular Other Owner's Mailing Address 13130 Cottontail Drive LA	
MAXIMUM POTENTIAL BEDROOD Basement Y N Percolation Test Attached N Ga	$MS - \frac{4}{(Y)} N$ $Clothes Washer (Y) N$
I have supplied a plot plan as described on the back of this form. I acknown upon such further mandatory and additional tests and reports as may be reapplicant for purposes of evaluating the application, and issuance of the necessary to ensure compliance with rules and regulations adopted purpresented to be true and correct to the best of my knowledge and belied Department of Health and Environment in evaluating the same for pur understand any falsification or misrepresentation may result in the denial of upon said application and in legal action for perjury as provided by law.	Equired by the Department to be made and furnished by an permit is subject to such terms and conditions as deemed rsuant to C.R.S. 25-10-107 et. seq. I hereby certify all f, and are designed to be relied on by the El Paso County poses of issuing the permit applied for herein. I further if the application or revocation of any permit granted based $Date 11-14-99$
DEPARTMENT OF HEALT	HUSE ONLY 30ther 30"
1578 At 1500	4)19)99
Minimum Absorption Area Minimum Tank Capacity	Date of Site Inspection
REMARKS Install modified conventional	leach field per por test.
30" after over recording & replacet	with 2' of cloand pand por
engenter IN addition to Health Dagurt	ment approved, we require
engineers letter as to comple	once with concert as
ataited on perc test	
	Constant of the second of the
EHS INSPECTOR DErroy Schow DAT	e 4) 19/97 APPROVED DENIED
PERMIT # ONOO OO 454 FEE NO FEE DATE TO	PLANNING DEPT 41-14-99
mail permit 4/23/95 DATE TO	WASTEWATER DISTRICT <u>attached</u>

Ve require a copy of your percolation (PERC) TEST with an original professional engineer's (PE) stamp and signature. 2)-A PLOT PLAN must be drawn (not to scale) on a 8 ½ x 11 sheet of paper. The plot plan must include 4) all buildings (proposed or existing) 7) driveway (proposed or 1) a north bearing existing and name of 2) property lines 5) proposed septic system site 3) property dimensions 6) designated alternate septic system site adjoining street)

3) Initial any of the following features that apply to your property and include them on your plot plan.

Well(s)

_ Adjacent property well(s)

Subsoil drain

- ____ Water line Cistern
- 4) Initial any of the following that are within 100 feet of your proposed septic system and include on your plot plan.

Spring(s)	Lake(s)
Pond(s)	Stream(s)
Dry Gulch(es)	Natural drainage course(s)

5) PROPERTY ADDRESS OR LOT NUMBER MUST BE POSTED AND CLEARLY VISIBLE FROM ROAD. PERC HOLES MUST BE CLEARLY MARKED.

6) GIVE COMPLETE DIRECTIONS TO THE PROPERTY FROM A MAIN HIGHWAY

TAKE HIGHWAY 24 EAST OF COLORADO SPRINGS TO FALCON HIGHWAY, TURN RIGHT GO EAST 1 3/4 MILES TO ABILENE DRIVE, AND TURN LEFT. GO NORTH 1/2 MILES TO BLUE BARN, TURN RIGHT. GO 1/4 MILES TO MALLARD, GO NORTH 1/4 MILES TO PROPERTY.

PLEASE CALL (719) 683-3789, WITH ANY ADDITIONAL OUESTIONS OR STOP BY THE FALCON HEIGHTS SALES OFFICE FOR FURTHER DETAILS.

6875 Buckboard Drive # 4308007029 E

PERCOLATION TEST FOR:

FALCON HEIGHTS Lot #74 File #4 FALCON HEIGHTS

05-19-99

PERFORMED BY:

REVIEWED BY:

CERTIFIED PERC TEST Stan Crew 14160 Neva Lanc Colorado Springs Colorado 80908-3309 (719) 495-3502 ALLISON ENGINEERING INC. James I. Allison Ph.D. P.E. (Civil Engineering) 4245 Log Road Peyton Colorado 80831 (719) 683-2756

TEST DATE: April 8 1999

PERCOLATION TEST CONCLUSIONS:

Standard Penetration Test done as part of this percolation test indicates cemented sands or sandstone. In oreder to provide infiltration conduit to lower, softer soil strata, over-excavate by 2' and replace with 2' of clean sand. Additionally, size for a percolation rate of 29.2 minutes per inch at a depth of 30" below native grade.

As soil conditions at this location are very erratic, the engineer may be contacted at time of excavation for a possible field modification.



ALLISON ENGINEERING INC. James L. Allison, P.E. 4245 Log Rd. Peyton CO 80831 (719) 683-2756

WATER LEVEL _98 +"

, ,

Depth	DEEP SOIL SAMPLE HOLE DESCRIPTION
0-12"	Loose, fine-medium moderate heavy sand, trace moderate silt/clay, brown, slightly moist
12"-24"	Loose-hard packed, fine-coarse moderate heavy sand, fine trace moderate gravel, trace moderate silt/clay, It. olive/brown, slightly moist
24"-36"	SPT 46v12, fine-coarse moderate heavy sand, fine trace moderate gravel, trace moderate silt/clay, lt. olive/brown, slightly moist
36"-48"	Hard packed-packed, fine-coarse moderate heavy sand, fine trace moderate gravel, trace moderate silt/clay, lt. olive/brown, slightly moist
48"-60"	SPT 32v12, fine-medium moderate heavy sand, moderate silt/clay, lt. olive/gray, moist
60"-72"	Hard packed-packed, fine-medium moderate heavy sand, moderate silt/clay, lt. olive/gray, moist
72"-84"	SPT 29v12, fine-medium moderate heavy sand, moderate heavy silt/clay, lt. olive/tan, moist
84"-96"	Hard packed-packed. fine-medium moderate sand, moderate heavy silt/clay, lt. olive/gray, moist, (few clay lenses)

TIME	TEST F	IOLE #1	TE <mark>ST H</mark>	OLE #2	TEST H	OLE #3	TEST H	IOLE #4	TEST H	OLE #5	TEST H	OLE #6
12:02	INCH	DROP	INCH	DROP	INCH	DROP	INCH_	DROP	INCH	DROP	INCH	DROP
12: <u>32</u>	30'	13/4	30°	238	30"	2¾	ī					
1:02	30'	138	30'	17/16	30'	1%						
1:32	30'	1 1/16	30''	138	30''	111/16						
2:02	30"	7/8	30"	1516	30''	11/2						
2:32	30"	11/16	30"	114	30"	138						
3:02	30"	11/16	30.	114	30'	17/16		<u> </u>			ļ	<u> </u>
	MIN	./INCH	MIN.	/INCH	MIN.	/INCH	MIN.	/INCH	MIN.	/INCH	MIN.	/INCH
	43.6		24		20.1							

* all ratiocination subject to final approval by your local health dept. *

La	Mott	Results

Sample Depth	Sand	Silt	Clay
2'	74%	3%	23%
4`	53%	11%	36%
6'	53%	14%	33%
8'	40%	14%	46%

·

LaMott soil testing is a qualitative method of classifying soils by clay-silt-sand composition using volume

	DATE	TIME
DRILL	4/7/99	10:30 PM
FILL	4/8/99	10:15 AM
TEST	4/8/99	12:02 PM

AVERAGE: 29.2 MIN./INCH

С	USTOMER & LOCA	ATION	
· · · · · · · · · · · · · · · · · · ·	FALCON HEIGH	ITS	
Lot #74	4 File #4 FALCON	HEIGHTS	
ALL TEST'S SUBJECT TO	FINAL APPROVAL OF	YOUR LOCAL HEALTH DE	PT.
test val	d to 1 year of test date		
Page	2	of	Δ





Lot #74 File #4 FALCON HEIGHTS

_____ 、

.

Page 3 of 4

= not to scale

Allison Engineering, Inc. 4245 Log Road Peyton, Colorado 80831 (719) 331-6538 (PCS) (719) 683-5547 (FAX)

May 18, 1999

El Paso County Health Department 301 South Union El Paso County, Colorado

Reference: Lot 74 Falcon Heights El Paso County, Colorado

This letter is to provide concurrence to the installation of a conventional septic system at 30" below grade without the requirement for replacement of 2 feet of native material with sand. An open-hole inspection was performed at this location the results of which support this conclusion.

Sincerely,

James J. alleron

Jim Allison, Ph.D., P.E.

